

Weekly Update: Week of May 27, 2024

Reference: District of Ucluelet – Peninsula Road Improvements (Phase 1)

Activities for the week of May 20 to May 24:

- Peninsula Road Sanitary Replacement
 - Peninsula Rd Crossing @ Lyche Rd – Completed on May 21 / 22
- Peninsula Road Storm System Replacement
 - CCTV Inspections Completed
- Peninsula Road Boulevard Improvements
 - Curb & Boulevard Preparation – Ongoing
 - Curb Base Proof Roll Test Completed

Upcoming Activities:

- Peninsula Road Storm System Replacement
 - Manhole / CB Adjustments
- Peninsula Road Boulevard Improvements
 - Curb Installation – Week of May 27
 - Concrete Works – Week of June 3
 - Landscaping - TBC
- Peninsula Roadway Improvements
 - Roadway Pulverizing – Week of June 10
 - Roadway Grading – Week of June 17
 - Roadway Milling – Week of June 17
 - Roadway Paving – Week of June 24

See Attached Progress Photos 1 – 8



Photo #1 – Peninsula Road Sanitary Replacement (Lyche Rd Crossing – South MH)



Photo #2 – Peninsula Road Sanitary Replacement (Lyche Rd Crossing – South MH)



Photo #3 – Peninsula Road Sanitary Replacement (Lyche Rd Crossing – North MH Removal)



Photo #4 – Peninsula Road Sanitary Replacement (Lyche Rd Crossing – North MH)



Photo #5 – Peninsula Road Sanitary Replacement (Lyche Rd Crossing)



Photo #6 – Curb & Boulevard Preparation (Bay St) – Ongoing



Photo #7 – Curb & Boulevard Preparation (Bay St) – Ongoing



Photo #8 – Curb Base Proof Roll Test Completed